

High Level Programme – Spurn Discovery Centre



Yorkshire
Wildlife Trust

HIGH LEVEL ACTIVITIES

CONSTRUCTION PERIOD

May Jun Jul Aug Sept Oct Nov Dec

SITE ESTABLISHMENT & SET UP



STRIP TOP SOIL & VEGITATION TO VISITOR CENTRE /CARPARK



EXCAVATION WORKS IN READINESS FOR FOUNDATIONS/FLOOR SLAB



CONCRETE POUR TO FOUNDATIONS/FLOOR SLAB



INSTALL STEEL FRAME



CONSTRUCTION GABION BASKETS TO STEELWORKS



BUILDING WORKS TO THE UNDERCROFT



SUPPLY, INSTALL & FITOUT THE MODULAR BUILDING UNITS



DRAINAGE & HYDROLICS WORKS



CONSTRUCT FOOTWAY RAMP INC. PATHWAYS & BOLLARDS



HIGHWAYS WORKS (EXISTING CARPARK ENTRANCE, NEW & LAY-BYS)



CONSTRUCTION WORKS TO CARPARK



CLEAR SITE & DEMOBILISATION OF COMPOUND



PLANNED HANDOVER DATE: Thurs 21 December 2017



Dates for the activities are subject to site/weather conditions

Status on Progress

<http://www.ywt.org.uk/spurn-discovery-centre>

UPDATED: As at Monday 4 Dec 2017

High Level Programme – Spurn Discovery Centre



Yorkshire
Wildlife Trust

General Progress :

- Re-instate the roof system 100%
- Shaping to bank around gabions 100%
- Internal fit out (final painting & décor) 95%
- Cedar cladding & guttering around modular building 92%
- Prepare lay-bys 80%
- Clear surrounding ditches along Spurn Road 100%

HGV ACTIVITIES

- Stone trucks to complete carpark & amphitheatre area
- Demobilisation of plant, machinery site compound

For More Information including photographs showing construction progress, please visit the Yorkshire Wildlife Trust Website:

<http://www.ywt.org.uk/spurn-discovery-centre>

Look Ahead to Practical Completion: Thursday 21 December 2017:

- Complete end portion of visitor carpark
- Tarmac lay-bys & main entrances to centre
- Complete internal fit out
- Complete timber steps & seating to gabion area
- Timber fencing/handrails around walkway
- Re-instate turf to banking & amphitheatre area
- Commence tree planting
- Complete fit out works to ground floor undercroft area
- Complete Testing & commissioning
- Complete snagging phase ready for handover
- Remove fencing and site compound area

Dates for the activities are subject to site/weather conditions

Progress Report – Spurn Discovery Centre



Yorkshire
Wildlife Trust

Bird box inserts & chain guttering



Cedar Cladded – South Elevation



Public Toilets in Undercroft Area



Progress Report – Spurn Discovery Centre



Yorkshire
Wildlife Trust

Kitchen Area



Main Café Area



Main Corridor



Corridor in Undercroft

