

High Level Programme – Spurn Discovery Centre



Yorkshire
Wildlife Trust

HIGH LEVEL ACTIVITIES

CONSTRUCTION PERIOD

May Jun Jul Aug Sept Oct Nov Dec

SITE ESTABLISHMENT & SET UP

STRIP TOP SOIL & VEGITATION TO VISITOR CENTRE /CARPARK

EXCAVATION WORKS IN READINESS FOR FOUNDATIONS/FLOOR SLAB

CONCRETE POUR TO FOUNDATIONS/FLOOR SLAB

INSTALL STEEL FRAME

CONSTRUCTION GABION BASKETS TO STEELWORKS

BUILDNG WORKS TO THE UNDERCROFT

SUPPLY, INSTALL & FITOUT THE MODULAR BUILDING UNITS

DRAINAGE & HYDROLICS WORKS

CONSTRUCT FOOTWAY RAMP INC. PATHWAYS & BOLLARDS

HIGHWAYS WORKS (EXISTING CARPARK ENTRANCE, NEW & LAY-BYS)

CONSTRUCTION WORKS TO CARPARK

CLEAR SITE & DEMOBILISATION OF COMPOUND

HANDOVER DATE: Thurs 21 December 2017

————— Status on Progress

Dates for the activities are subject to site/weather conditions

UPDATED: As at Monday 9 Oct 2017

<http://www.ywt.org.uk/spurn-discovery-centre>

High Level Programme – Spurn Discovery Centre



Yorkshire
Wildlife Trust

Completion Update: Due to water damage to the roofing system during installation, remedial works to address and ensure a quality fit are underway and this has resulted in delays to the programme and overall completion date. The new visitor centre is still on schedule to open early Spring 2018 and the YWT project delivery team are working closely with the Principle Contractor to ensure that all works are completed in association with the contract

General Progress :

- Habitat enhancement works to field 100%
- Shaping to bank around gabions 95%
- Car park works 80%
- Internal fit out 60%

Two Week Look Ahead commencing Monday 9 October 2017:

- Complete works to visitor carpark (exc. area for trades vehicles)
- Complete works for two lay-bys
- Complete the removal of concrete slabs from the Warren area as part of the habitat enhancement
- Complete cedar cladding & guttering around modular building
- Complete internal fit out
- Connect permanent power inc. meters

HGV ACTIVITIES

- Materials to complete works to the staff carpark

For More Information including photographs showing construction progress, please visit the Yorkshire Wildlife Trust Website:

<http://www.ywt.org.uk/spurn-discovery-centre>

Dates for the activities are subject to site/weather conditions

Progress Report – Spurn Discovery Centre



Yorkshire
Wildlife Trust

Fit Out Works to Café Area



Protective Screening around Roof System

